MONTHLY PROGRESS REPORT		
Contractor Name:		
University of Notre Dame (Michael Lemmon)		
Contractor Address:		
Office of Research, 940 Grace Hall, Notre Dame, IN 46556		
	ſ	
Contract/Purchase Order No.	Task Order No.	
W9132T-10-C-0008 (prime contract no.)		
Project Title:		
Design and Simulation of Intelligent Control Architecture for M	Illitary Microgrids	
Period Covered:		
April 1 2011 – May 1, 2011		
POC/COR (Reference Paragraph 5 of the SOW):		
A chiavamanta (Dagariha hy tagle Add additional tagles if nada	4).	
task numbers refer to tasks in Odyssian's original contract	u. <i>)</i> .	
task numbers refer to tasks in Odyssian's original contract		
Task II: Model and Simulate Intelligent Microgrid		
rusk II. Woder und Simulate interingent Wierogrie		
Extended single-phase simulation of Odyssian testbed to consis	t of 3 200 W	
microsources and 4 e-boards handling 120 W loads. A preliminary dispatch logic was		
developed and tested on this simulation.		
1		
Task III: Distributed Control Algorithm Development		
Began development of dispatch logic for Odyssian single phase testbed.		
Task VI: Develop Wireless Communication		
No activity		
Test VIII Develop Window Distributed Control		
Task VII: Develop wireless Distributed Control		
No activity		
No activity		
Problems Encountered (Describe by task Add additional tasks	if needed).	
Trobenis Encountered (Deseries of usik. The additional usiks,	n novavaj.	
Task II: None		
Task III: None		
Task VI: None		
Task VII: None		
Open Items (List items that require action by the Contractor or t	the Government):s	
No open items	,	
· · · ·		

Summary Assessment and Forecast (Provide an overall assessment of the work and a forecast of contract completion):

The simulation of Odyssian's single phase testbed was extended to include 3 microsources (200 W) with 4 eboards (120 W). The simulation models were developed from last month's microsource models which modeled the inverter as a controlled voltage source. A block diagram for the simulated single phase testbed is shown to the right. The total amount of microgrid generation is 600 W with a total load of 480 W. This dispatch logic is implemented using "computational agents" attached to the point of common coupling (PCC) and each microsources. This network of agents is used to adjust the microsource requires real power (P<sub>req</sub>).



The dispatch algorithms for the Odyssian testbed are simpler than the earlier dispatch agents for mesh microgrids. In the first place, we don't use event-triggered signaling in these dispatch agents. This will simplify the demonstration's implementation. Secondly, there is no need for a highly distributed algorithm since all sources and loads in this testbed are directly interconnected. The dispatch logic, therefore, is much simpler. A preliminary form of the logic was developed this month and implemented on the simulation.

The agent at the PCC monitors the real power flowing through the switch. This agent determines whether or not the microgrid has islanded from the main grid. That information is then transmitted to each of the microsource computational agents.

The agents attached to the microsources adjust the requested power to the UWM controller in a manner that reduces the cost of power generation subject to meeting the power balance relation. We use the commanded frequency from the UWM controller as a measure of the power balance. This leads to the following update algorithm for the requested power,

$$P_{\text{req}} = \max\left\{0, P_{\text{req}} - \alpha\left(k(\omega - 1)P_{\text{req}} - \max\{0, P_{\text{req}} - 1\}\right)\right\}$$

where  $\alpha$  is a constant (step size) and k is a gain. The line frequency,  $\omega$ , and the requested power are in pu. The update consists of two terms. The first term is a function of frequency and increases or decreases P<sub>req</sub> to keep the frequency at 1 pu (60 Hz). The second term is a slack term that decreases the requested power if it exceeds 1 pu. The

above adjustment is only performed by a microsource if there is no power flowing through the PCC (i.e. the microgrid is islanded). If there is power flowing through the PCC, then all dispatch agents simply set  $P_{req}$  to 1 pu.

The following simulation illustrates the operation of the dispatch logic. The simulation scenario has the following time line

Time	Event
seconds	
0.0	Simulation starts with main grid connected, e-boards disconnected, and
	Inverters disconnected
0.1	All e-board loads (480 W) connect.
1.5	All inverters (600W) connects and exports power to the main grid
2.0	Islanding event with all inverters (600W) serving the eboards (480W)
3.0	Inverter number 3 disconnects (total available power drops to 400W)
3.7	Non-critical e-board sheds 120W load
4.5	Inverter number 3 reconnects to the grid
5.1	e-board reconnects non-critical load to the microgrid

The following plot shows the time histories for the main grid (at PCC), inverter 3 (at its smart switch), and the terminal leading to all loads.



From this figure we can see that the system is able to maintain the voltage levels to the loads during islanding events, disconnection/reconnection of loads, and disconnection/reconnection of inverter.

The frequency response and the requested powers generated by the dispatch agent are shown in the figure to the right. Prior to the islanding event, the requested power is set to 1 pu. Upon islanding, there is excess capacity (since frequency is greater than 1 pu) and the requested power setpoints begin to reduce. When inverter 3 drops off, we see an increase in inverter 3's frequency (since it has no load) and the requested power is set to 1 pu (in anticipation of reconnecting later). In the meanwhile, the dispatch logic begins increasing the requested power level in order to raise the line frequency. When inverter 3 reconnects, there is a short transient in the frequency estimate as it converges to the commanded line frequency and the requested power level begins to decrease since there is now excess capacity.



The simulation results indicate that this simple dispatch logic functions as expected. Some discussion should probably take place with Odyssian to see precisely what their plans are for the demonstration scenario.